



PREFEITURA MUNICIPAL DE MOGI GUAÇU
MOGI GUAÇU/SP

CRONOGRAMA FÍSICO-FINANCEIRO
REFORMA E AMPLIAÇÃO DO NECROTÓRIO - IML
AV. WASHINGTON LUIZ. 1711 - VILA SÃO CARLOS, MOGI GUAÇU - SP

ITEM	DESCRIÇÃO	Valor Total	Mês 1		Mês 2		Mês 3		Mês 4		Mês 5	
1	SERVIÇOS PRELIMINARES	R\$ 57,868.48	30.00%	R\$ 17,360.54	17.50%	R\$ 10,126.98	17.50%	R\$ 10,126.98	17.50%	R\$ 10,126.98	17.50%	R\$ 10,126.98
2	DEMOLIÇÕES E RETIRADAS	R\$ 28,861.44	100.00%	R\$ 28,861.44	0.00%	R\$ -	0.00%	R\$ -	0.00%	R\$ -	0.00%	R\$ -
3	MOVIMENTAÇÃO DE TERRA	R\$ 5,618.00	100.00%	R\$ 5,618.00	0.00%	R\$ -	0.00%	R\$ -	0.00%	R\$ -	0.00%	R\$ -
4	INFRAESTRUTURA	R\$ 46,429.02	20.00%	R\$ 9,285.80	80.00%	R\$ 37,143.22	0.00%	R\$ -	0.00%	R\$ -	0.00%	R\$ -
5	SUPRAESTRUTURA	R\$ 58,269.68	30.00%	R\$ 17,480.90	30.00%	R\$ 17,480.90	40.00%	R\$ 23,307.87	0.00%	R\$ -	0.00%	R\$ -
6	CONTRAPISO	R\$ 14,112.92	0.00%	R\$ -	0.00%	R\$ -	80.00%	R\$ 11,290.34	20.00%	R\$ 2,822.58	0.00%	R\$ -
7	ALVENARIAS E FECHAMENTOS	R\$ 38,335.18	0.00%	R\$ -	70.00%	R\$ 26,834.63	30.00%	R\$ 11,500.55	0.00%	R\$ -	0.00%	R\$ -
8	REVESTIMENTOS	R\$ 88,932.08	0.00%	R\$ -	0.00%	R\$ -	50.00%	R\$ 44,466.04	50.00%	R\$ 44,466.04	0.00%	R\$ -
9	PINTURA	R\$ 35,705.34	0.00%	R\$ -	0.00%	R\$ -	0.00%	R\$ -	40.00%	R\$ 14,282.14	60.00%	R\$ 21,423.20
10	ESQUADRIAS	R\$ 138,000.12	0.00%	R\$ -	0.00%	R\$ -	30.00%	R\$ 41,400.04	70.00%	R\$ 96,600.08	0.00%	R\$ -
11	COBERTURA	R\$ 71,887.19	0.00%	R\$ -	10.00%	R\$ 7,188.72	50.00%	R\$ 35,943.60	40.00%	R\$ 28,754.88	0.00%	R\$ -
12	LOUÇAS E ACESSÓRIOS	R\$ 26,342.01	0.00%	R\$ -	0.00%	R\$ -	0.00%	R\$ -	0.00%	R\$ -	100.00%	R\$ 26,342.01
13	ACESSIBILIDADE	R\$ 3,456.69	0.00%	R\$ -	0.00%	R\$ -	0.00%	R\$ -	0.00%	R\$ -	100.00%	R\$ 3,456.69
14	MOBILIÁRIOS	R\$ 8,150.16	0.00%	R\$ -	0.00%	R\$ -	0.00%	R\$ -	0.00%	R\$ -	100.00%	R\$ 8,150.16
15	INSTALAÇÕES HIDROSSANITÁRIAS	R\$ 32,779.50	0.00%	R\$ -	30.00%	R\$ 9,833.85	40.00%	R\$ 13,111.80	30.00%	R\$ 9,833.85	0.00%	R\$ -
16	INSTALAÇÕES ELÉTRICAS	R\$ 33,981.10	0.00%	R\$ -	30.00%	R\$ 10,194.33	40.00%	R\$ 13,592.44	30.00%	R\$ 10,194.33	0.00%	R\$ -
17	ÁREA EXTERNA	R\$ 8,775.97	0.00%	R\$ -	0.00%	R\$ -	25.00%	R\$ 2,193.99	25.00%	R\$ 2,193.99	50.00%	R\$ 4,387.99
18	SERVIÇOS COMPLEMENTARES	R\$ 4,211.00	0.00%	R\$ -	0.00%	R\$ -	0.00%	R\$ -	0.00%	R\$ -	100.00%	R\$ 4,211.00
TOTAL GERAL		R\$ 701,715.88	100.00%									

terça-feira, 19 de dezembro de 2023

TOTAL DO MÊS	11.20%	R\$ 78,606.69	16.93%	R\$ 118,802.63	29.49%	R\$ 206,933.65	31.25%	R\$ 219,274.88	11.13%	R\$ 78,098.03
TOTAL ACUMULADO	11.20%	R\$ 78,606.69	28.13%	R\$ 197,409.32	57.62%	R\$ 404,342.97	88.87%	R\$ 623,617.85	100.00%	R\$ 701,715.88

Responsável Técnico

Nome: JESSICA DE SOUZA
CREA/CA 5070081202
ART/RRT 28027230232007331

Representante Tomador

Nome: RODRIGO FALSETTI
PREFEITO MUNICIPAL